





									روت د.م.م	ر قطر تنمعاو	بو	
Projec	t:		Design &	Cons	truction	of T	hree Ped	lestr	ian Bridges-Ph	ase 2		
Project ID	ID PA 2019 C 059 I			Con	Contract No. C2020/45			Date	Date 12 August 2021			
To: CD	M			Tra	nsmittal	Ref.	No.:C2020	0/45-	PORR-PWA_CD	M-TR-08	01	
Docu	ment Type			ı	ssue Code				Action Co	ode		
Material S	ubmittal			For	Approval	Х		Α	No objection			
Material S				101				A	No objection			
Shop Drav	ving				For .			0	No objection subje	ct to incorr	ooration	
RFI		\ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \		Into	ormation			B	of all comments as			
Pre-Qualif Method St		X	_	Media		X						
Document				CD/DVD		_ ^		С	Revise and resubm	bmit		
Report						X					ı	
As Built Dr	awing			Hard copy				D	Rejected, to be res	ubmitted		
Plan			Email		Х		Е	Others				
Others:					CIIIdii			E	Others			
Item No.	Docume	nt/Dr	awing No.	Rev			D	escrip	tion		Copies	
1 C2020/45-PQN-PR-00037		00 Prequalification and Services				-	acting	1+1CD				
					and Servi	ces						
We certify	that all iten	ns sub	mitted herewit	th have	been revi	ewed	checked in d	detail a	and are in strict con	formance	with the	
			ts and specific						10/			
Issued by	the Con	tracto	or:						\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\			
Name:	Andrea Na	ssi	Т	itle:	Project Di	recto	ian Cossignatu	ire;	P. D.	ate: 12/c	8/2001	
Received	by CDM:				14/	AUG	2021	l	1			
Name:			Т	itle:	RE	CEI	/ED ^{Signatu}	ıre:	D	ate:		
CDM SM	TH'S REM	/IARK	S:									
Pu	THE		RIFER	7	D 13	CLA	CHOZ) <u>C</u>	JEJ			
Name: Murchos Ti				Title:	: Signature: Date:						9/21	
compliance of an assen Project, if I dimensions	with the re ably of whic Design form selecting	quirenth the inserting the particular in the par	nents of his Co item is a comp t of the Contra ation processes	ontract, onent. ⁻ act. The s, techi	Drawings of the Contractor Contra	& Spector records the Spector of the	ecifications. Remains responsible for sequences	leview nsible or cor and p	w does not relieve of a specific item sh, among other things of correlat rocedures of construactory manner, all in	nall not inclu , for the De ing all qua uction, coor	ude revievesign of the ntities and dination of	
	MADIZO			0	/		/	M		1	· ×an	
	Jed. W	2.5	us feet &	er. I	nco no	voti	in of d	W (Comments	on N	oted	
	v		ORK OATAR	CONST	RUCTION	WLI						
Name:		1	PA 2019 DOCUM	CTitle:	- C2020/45		Signa	ture:	V4-aug	Date:19	9.2	
Received	by Contr	actor	:		WITT TOL							
Name:		1	20	Title:	2021		Signat	ure:		Date:		

RECEIVED

CDM Smith - Perle(CDM/Smith/Rev 00/TR/PD Bridges)

2 0 SEP 2021

RECEIVED



C2020/45- Design and Construction of Three Pedestrian Bridges- Phase 2 Project ID: PA 2019 C 059 I





Review Document Description: Prequalification Documents of Trustfull Trading Contract Services				ing &	Submittal							
Review Document Submittal Ref:		C2020/45-PQN-PR-00037			Revision No.		0					
Response by:		Uzma, Frank			Submission Date	14/Aug/2021						
Review Reference:		F			Review/Comment Date	07/Sep/2021						
Consent Classification:		A: Approved As Submitted B: Accepted with Comments C: Revise and Resubmit, Not Approved D: Rejected E: For Information Only			Overall Submittal Status:	В						
Category: Cat 4: major comment Cat 3: technical comment Cat 2: non-technical comment Cat 1: important for future submissions Cat 0: Observation/Note												
No	Reference	Consultant Comments	Reviewer	Category	Contractor's Response	PORR Closed/Open	CDM Smith Closed/Open					
1	Factory Visit	Contractor arranged the factory visit on 30.08.2021.	Uzma/ Franklyn	Cat 3			Open					
1	Upon Factory visit, Following are the CDM observati	Jpon Factory visit, Following are the CDM observations:										
'Trustful Trading Contracting & Services' four years ag		he name: 'ALUMCO'. It is informed that ALUMCO is undertaken by go. Submittal includes CR & establishment card copies under the name building external & internal signages entitles ALUMCO.	Uzma/ Franklyn	4			Open					
1b-	PREMISES: Building has two sections- Offices & Factory Area. There are many rooms in Offices section however most of the rooms are not occupied. Factory area is quite spacious whereas Machines pertaining to ACP & Fire rated/ Doors only, were functional.			4			Open					
1c-	STAFF: Limited number of available staff are seen in two sections of the Building. 2 AutoCAD operators are found in Design Office whereas 2 admin staff are located in another office. Remaining offices are vacant. only 6-8 no. of staff are observed working in operational sections of factory area. This indicates very limited projects in hand.			4			Open					
1d-	It is informed that 'Trustful Trading Contracting & Services' have executed some of the architectural works related to ACP,			4			Open					



C2020/45- Design and Construction of Three Pedestrian Bridges- Phase 2 Project ID: PA 2019 C 059 I





Review Document Description: Prequalification Documents of Trustfull Trading Contracting & Services				Submittal			
Review Document Submittal Ref:		C2020/45-PQN-PR-00037			Revision No.	0	
Response by:		Uzma, Frank			Submission Date	14/Aug/2021	
Review Reference:					Review/Comment Date	07/Sep/2021	
Consent Classification:		A: Approved As Submitted B: Accepted with Comments C: Revise and Resubmit, Not Approved D: Rejected E: For Information Only			Overall Submittal Status:	В	
Category: Cat 4: major comment Cat 3: technical comment Cat 2: non-technical comment Cat 1: important for future submissions Cat 0: Observation/Note							
No	Reference	Consultant Comments	Reviewer	Category	Contractor's Response	PORR Closed/Open	CDM Smith Closed/Open
		curer M/s Trustful trading & contracting, as the previously approved form. However, their performance will be evaluated in the course of	Uzma/ Franklyn	4			Open
2	Legal Documents	Contractor to maintain the valid registrations to comply with Local Authorities Requirements and Contractual Conditions.	Uzma/ Franklyn	Cat 4			Open
3	Approvals	Contractor to acquire approvals for Materials, Samples, Shop Drawings, Design calculations, Method Statement & Mock ups prior to execution of works.	Uzma/ Franklyn	Cat 4			Open
4	GENERAL	Contractor to adhere to IFC Drawings & Project Specifications (as per contract & QCS 2014)	Uzma/ Franklyn	Cat 4			Open
5	Past Experience of Mashrabya Works	Provide similar past experience in supply & installation of jointless powder coated Aluminum Mashrabya.	Uzma/ Franklyn	Cat 4			Open